

COMOX VALLEY WATER TREATMENT PROJECT Construction progress dashboard

November 2019

\$ BUDGET	SPENT / ALLOCATED TO DATE	FORECAST TO COMPLETION	VARIANCE TO APPROVED BUDGET
Project costs before DB award	\$5.7 million	\$5.7 million	N/A
Design-Build Cost	\$7.5 million	\$111.6 million	0%
Cost outside of DB post award	\$0.8 million	\$3 million	0%
Contingency	\$0	\$5.7 million	0%
Total Project Cost ¹	\$14 million	\$126 million ²	0%





COMMITMENT	(HRS)	ACTUAL (HRS
------------	-------	----------	-----

Indigenous Peoples	10,000	400
Apprentices	15,000	
Under-represented Populations	10,000	400

INCIDENTS	MINOR	MAJOR
Safety Incidents	0	0
Environmental Incidents	0	0

Г	_	_	_	١
ı	=	=	=	П
ı	_	_	_	П

SCHEDULE

	BASELINE SCHEDULE	FORECAST SCHEDULE	PROJECTED SCHEDULE VARIANCE
60% detail design	Nov 2019	Nov 2019	0 months
WTP Construction Start	Nov 2019	Nov 2019	0 months
RWPS Construction Start	Nov 2019	Jan 2020	2 months*
Transmission Main Construction Start	April 2020	April 2020	0 months
Commissioning Start	March 2021	March 2021	0 months
Acceptance Date (in operation)	May 2021	May 2021	0 months

Notes:

^{*}Waiting for DFO permit - not on critical path - no effect to Acceptance Date



Water Treatment Plant





Charred Cladding

Exterior View - Main Entry

Public Access



Pine Beetle Ceiling



Public Stair – view west



Public Lobby – view west





